BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill 30/10/2021

Item No: **1**

Item Name: Geophysical investigation of site for Sinking borewell for supplying drinking water to the habitations either through the hand pump,MWS,P.W.S.S by vertical electrical sounding by adpoting venner or Schlumberger's method,including reconnaissance survey of Geological formation. Geophysical investigation of existing ground indecundity its quality & acceptability of the users indicating the location of site,recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre inconsolidated formation for proper seating of casing pipe,depth of drilling required to cover full depth of aquifer proposed to be tapped,probable yield and other information required including transportation of instrument and accesories to work site,engaging technical personal and labour required etc.,

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1					1.00	
							Total Qty Work Done	7.00	No
							Qty Payable Upto 125%	3.00	No
							Qty Payable Above 125%	4.00	No

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **2**

Item Name: Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 0 to 50 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: 3

Item Name: Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 50 to 100 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main, 12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No:	4
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 100 to 150 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue							50.00	
	Point 7		1	50.00					
							Total Qty Work Done	**350.00**	**Rmt**
							Qty Payable Upto 125%	**150.00**	**Rmt**
							Qty Payable Above 125%	**200.00**	**Rmt**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No:	5
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 150 to 200 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main, 12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	**350.00**	**Rmt**
							Qty Payable Upto 125%	**150.00**	**Rmt**
							Qty Payable Above 125%	**200.00**	**Rmt**

Contractor Representative

30/10/2021

Assistant Engineer
Ward No-17

Consultant Representative

30/10/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: 6

Item Name: Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 200 to 250 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main, 12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Consultant Representative

30/10/2019

Assistant Engineer
Ward No-17

30/10/2019

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No:	7
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 250 to 300 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Consultant Representative

30/10/2024

Assistant Engineer
Ward No-17

30/10/2024

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No:	8
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 300 to 350 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Consultant Representative

30/10/2019

Assistant Engineer
Ward No-17

30/10/2019

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No:	9
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 350 to 400 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Consultant Representative

30/10/2021

Assistant Engineer
Ward No-17

30/10/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No:	10
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 400 to 420 m

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	20.00					20.00	
	Shankar Nag Railway Nildana								
	Point 2	1	20.00					20.00	
	Sundar Nagara								
	Point 3	1	20.00					20.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	20.00					20.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	20.00					20.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	20.00					20.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	20.00				20.00	
							Total Qty Work Done	140.00	Rmt
							Qty Payable Upto 125%	60.00	Rmt
							Qty Payable Above 125%	80.00	Rmt

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill 30/10/2021

Item No: **11**

Item Name: Providing and fixing 250mm dia PVC (casing pipe) As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	2	6.00					12.00	
	Shankar Nag Railway Nildana								
	Point 2	2	6.00					12.00	
	Sundar Nagara								
	Point 3	2	6.00					12.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	2	6.00					12.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	2	6.00					12.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	2	6.00					12.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	2	6.00					12.00	
							Total Qty Work Done	**84.00**	**Rmt**
							Qty Payable Upto 125%	**36.00**	**Rmt**
							Qty Payable Above 125%	**48.00**	**Rmt**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **12**

Item Name: Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom length of 5 to 7mtr. Both ends threaded confirming to Is554/1985 one end fixed with socket confirming to IS 270:2001 and other end with screwed pipes. All pipes shall be reasonably free from defectes. The tubes shall be resonably straigth should be with ISI Marking Weighting 25.10 kg/mtr (Inclusive of all taxes and durties) Prices include Collar - medium duty. As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	50.00					50.00	
	Shankar Nag Railway Nildana								
	Point 2	1	50.00					50.00	
	Sundar Nagara								
	Point 3	1	50.00					50.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	50.00					50.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	50.00					50.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	50.00					50.00	

Scanned with CamScanner

	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7		1	50.00				50.00	
							Total Qty Work Done	350.00	Rmt
							Qty Payable Upto 125%	150.00	Rmt
							Qty Payable Above 125%	200.00	Rmt

Contractor Representative

Consultant Representative

30/10/2021

Assistant Engineer
Ward No-17

30/10/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: 13

Item Name: Providing 175mm Dia M.S. CollarAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	9						9.00	
	Shankar Nag Railway Nildana								
	Point 2	8						8.00	
	Sundar Nagara								
	Point 3	8						8.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	8						8.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	9						9.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	8						8.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	8						8.00	
								Total Qty Work Done	**58.00**	**No**
								Total Qty Payable	**58.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **14**

Item Name: Providing 175mm dia Bore Cap CE (M) (As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **15**

Item Name: Atalanta suguna CRI KIRLOSKAR and other equipments pumps 10.00 HP/7.5 KV (20 stage) As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Consultant Representative

20/10/2021

Assistant Engineer
Ward No-17

20/10/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **15**

Item Name: Providing and fixing in trenches galvinised/mild steel tube 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for seperately) including cost of all materials, labour charges,HOM of equipment and testing complete as per specifications. Specification No. KBS 13.2.14/13.6 As Per Direction of Engineer Incharge

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Point 1 Near By Ex-Council Mamatha House (Ward No-17)									
	0.00	30.00	1	30.00					30.00	
	30.00	60.00	1	30.00					30.00	
	60.00	90.00	1	30.00					30.00	
	90.00	120.00	1	30.00					30.00	
	120.00	150.00	1	30.00					30.00	
	150.00	180.00	1	30.00					30.00	
	180.00	210.00	1	30.00					30.00	
	210.00	240.00	1	30.00					30.00	
	240.00	270.00	1	30.00					30.00	
	270.00	300.00	1	30.00					30.00	
	300.00	330.00	1	30.00					30.00	
	330.00	360.00	1	30.00					30.00	
	360.00	365.00	1	5.00					5.00	
	Point 2 Shankar Nag Railway Nildana									
	0.00	30.00	1	30.00					30.00	
	30.00	60.00	1	30.00					30.00	
	60.00	90.00	1	30.00					30.00	
	90.00	120.00	1	30.00					30.00	
	120.00	150.00	1	30.00					30.00	
	150.00	180.00	1	30.00					30.00	
	180.00	210.00	1	30.00					30.00	

Scanned with CamScanner

210.00	240.00	1	30.00					30.00	
240.00	270.00	1	30.00					30.00	
270.00	300.00	1	30.00					30.00	
300.00	330.00	1	30.00					30.00	
330.00	360.00	1	30.00					30.00	
360.00	364.00	1	4.00					4.00	
Point 3 Sundar Nagara									
0.00	30.00	1	30.00					30.00	
30.00	60.00	1	30.00					30.00	
60.00	90.00	1	30.00					30.00	
90.00	120.00	1	30.00					30.00	
120.00	150.00	1	30.00					30.00	
150.00	180.00	1	30.00					30.00	
180.00	210.00	1	30.00					30.00	
210.00	240.00	1	30.00					30.00	
240.00	270.00	1	30.00					30.00	
270.00	300.00	1	30.00					30.00	
300.00	330.00	1	30.00					30.00	
330.00	360.00	1	30.00					30.00	
360.00	366.00	1	6.00					6.00	
Point 4 Mohan Kumar Nagara in Front of Maseedi									
0.00	30.00	1	30.00					30.00	
30.00	60.00	1	30.00					30.00	
60.00	90.00	1	30.00					30.00	
90.00	120.00	1	30.00					30.00	
120.00	150.00	1	30.00					30.00	
150.00	180.00	1	30.00					30.00	
180.00	210.00	1	30.00					30.00	
210.00	240.00	1	30.00					30.00	
240.00	270.00	1	30.00					30.00	
270.00	300.00	1	30.00					30.00	
300.00	330.00	1	30.00					30.00	
330.00	360.00	1	30.00					30.00	
360.00	367.00	1	7.00					7.00	
Point 5 Ambedkar Nagara(Ward no-37)									
0.00	30.00	1	30.00					30.00	
30.00	60.00	1	30.00					30.00	
60.00	90.00	1	30.00					30.00	
90.00	120.00	1	30.00					30.00	
120.00	150.00	1	30.00					30.00	

Scanned with CamScanner

150.00	180.00	1	30.00					30.00		
180.00	210.00	1	30.00					30.00		
210.00	240.00	1	30.00					30.00		
240.00	270.00	1	30.00					30.00		
270.00	300.00	1	30.00					30.00		
300.00	330.00	1	30.00					30.00		
330.00	360.00	1	30.00					30.00		
360.00	368.00	1	8.00					8.00		
Point 6 B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue										
0.00	30.00	1	30.00					30.00		
30.00	60.00	1	30.00					30.00		
60.00	90.00	1	30.00					30.00		
90.00	120.00	1	30.00					30.00		
120.00	150.00	1	30.00					30.00		
150.00	180.00	1	30.00					30.00		
180.00	210.00	1	30.00					30.00		
210.00	240.00	1	30.00					30.00		
240.00	270.00	1	30.00					30.00		
270.00	300.00	1	30.00					30.00		
300.00	330.00	1	30.00					30.00		
330.00	360.00	1	30.00					30.00		
360.00	380.00	1	20.00					20.00		
Point 7 B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue										
0.00	30.00	1	30.00					30.00		
30.00	60.00	1	30.00					30.00		
60.00	90.00	1	30.00					30.00		
90.00	120.00	1	30.00					30.00		
120.00	150.00	1	30.00					30.00		
150.00	180.00	1	30.00					30.00		
180.00	210.00	1	30.00					30.00		
210.00	240.00	1	30.00					30.00		
240.00	270.00	1	30.00					30.00		
270.00	300.00	1	30.00					30.00		
300.00	330.00	1	30.00					30.00		

Scanned with CamScanner

	330.00	360.00	1	30.00						
	360.00	380.00	1	20.00						
									30.00	
									20.00	
					Total Qty Work Done				2590.00	Rmt
					Qty Payable Upto 125%				1110.00	Rmt
					Qty Payable Above 125%				1480.00	Rmt

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **17**

Item Name: Supplying and drawing 3 core flat PVC sheathed submersible pump cable maufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 to IS 8130-1984 and virgin grade PVC insulation and power coating extruded PVC sheathed suitable for working voltage upto 1100 volts with specified IS 694:1990 and confirming to the attwached GTP of group A 3CX4.0 sq.mm (As Per Direction of Engineer Incharge

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Point 1 Near By Ex-Council Mamatha House (Ward No-17)									
	0.00	30.00	2	30.00					60.00	
	30.00	60.00	2	30.00					60.00	
	60.00	90.00	2	30.00					60.00	
	90.00	120.00	2	30.00					60.00	
	120.00	150.00	2	30.00					60.00	
	150.00	180.00	2	30.00					60.00	
	180.00	210.00	2	30.00					60.00	
	210.00	240.00	2	30.00					60.00	
	240.00	270.00	2	30.00					60.00	
	270.00	300.00	2	30.00					60.00	
	300.00	330.00	2	30.00					60.00	
	330.00	360.00	2	30.00					60.00	
	360.00	362.00	2	2.00					4.00	
	Point 2 Shankar Nag Railway Nildana									
	0.00	30.00	2	30.00					60.00	
	30.00	60.00	2	30.00					60.00	
	60.00	90.00	2	30.00					60.00	
	90.00	120.00	2	30.00					60.00	
	120.00	150.00	2	30.00					60.00	
	150.00	180.00	2	30.00					60.00	
	180.00	210.00	2	30.00					60.00	

Scanned with CamScanner

210.00	240.00	2	30.00						60.00	
240.00	270.00	2	30.00						60.00	
270.00	300.00	2	30.00						60.00	
300.00	330.00	2	30.00						60.00	
330.00	360.00	2	30.00						60.00	
360.00	389.00	2	29.00						58.00	
Point 3 Sundar Nagara										
0.00	30.00	2	30.00						60.00	
30.00	60.00	2	30.00						60.00	
60.00	90.00	2	30.00						60.00	
90.00	120.00	2	30.00						60.00	
120.00	150.00	2	30.00						60.00	
150.00	180.00	2	30.00						60.00	
180.00	210.00	2	30.00						60.00	
210.00	240.00	2	30.00						60.00	
240.00	270.00	2	30.00						60.00	
270.00	300.00	2	30.00						60.00	
300.00	330.00	2	30.00						60.00	
330.00	360.00	2	30.00						60.00	
360.00	377.00	2	17.00						34.00	
Point 4 Mohan Kumar Nagara in Front of Maseedi										
0.00	30.00	2	30.00						60.00	
30.00	60.00	2	30.00						60.00	
60.00	90.00	2	30.00						60.00	
90.00	120.00	2	30.00						60.00	
120.00	150.00	2	30.00						60.00	
150.00	180.00	2	30.00						60.00	
180.00	210.00	2	30.00						60.00	
210.00	240.00	2	30.00						60.00	
240.00	270.00	2	30.00						60.00	
270.00	300.00	2	30.00						60.00	
300.00	330.00	2	30.00						60.00	
330.00	360.00	2	30.00						60.00	
360.00	368.00	2	8.00						16.00	
Point 5 Ambedkar Nagara(Ward no-37)										
0.00	30.00	2	30.00						60.00	
30.00	60.00	2	30.00						60.00	
60.00	90.00	2	30.00						60.00	
90.00	120.00	2	30.00						60.00	
120.00	150.00	2	30.00						60.00	

Scanned with CamScanner

150.00	180.00	2	30.00					60.00	
180.00	210.00	2	30.00					60.00	
210.00	240.00	2	30.00					60.00	
240.00	270.00	2	30.00					60.00	
270.00	300.00	2	30.00					60.00	
300.00	330.00	2	30.00					60.00	
330.00	360.00	2	30.00					60.00	
360.00	379.00	2	19.00					38.00	
Point 6 B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue									
0.00	30.00	2	30.00					60.00	
30.00	60.00	2	30.00					60.00	
60.00	90.00	2	30.00					60.00	
90.00	120.00	2	30.00					60.00	
120.00	150.00	2	30.00					60.00	
150.00	180.00	2	30.00					60.00	
180.00	210.00	2	30.00					60.00	
210.00	240.00	2	30.00					60.00	
240.00	270.00	2	30.00					60.00	
270.00	300.00	2	30.00					60.00	
300.00	330.00	2	30.00					60.00	
330.00	360.00	2	30.00					60.00	
360.00	384.00	2	24.00					48.00	
Point 7 B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue									
0.00	30.00	2	30.00					60.00	
30.00	60.00	2	30.00					60.00	
60.00	90.00	2	30.00					60.00	
90.00	120.00	2	30.00					60.00	
120.00	150.00	2	30.00					60.00	
150.00	180.00	2	30.00					60.00	
180.00	210.00	2	30.00					60.00	
210.00	240.00	2	30.00					60.00	
240.00	270.00	2	30.00					60.00	
270.00	300.00	2	30.00					60.00	
300.00	330.00	2	30.00					60.00	

Scanned with CamScanner

	330.00	360.00	2	30.00				60.00	
	360.00	366.00	2	6.00				12.00	
						Total Qty Work Done		5250.00	Rmt
						Qty Payable Upto 125%		2250.00	Rmt
						Qty Payable Above 125%		3000.00	Rmt

Contractor Representative

Consultant Representative

30/10/2021

Assistant Engineer
Ward No-17

30/10/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **19**

Item Name: Spplying and fixing 50mm GI Union.As Per Direction of Engineer Incharge

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

30/10/2021

Assistant Engineer
Ward No-17

Consultant Representative

30/10/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Malahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th Block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **18**

Item Name: Providing and fixing in position 50mm Nominal bore non-return valve vertical type of approved make including cost of all materials,labour and HOM of equipment with all leads complete as per specificationsAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

2022-23

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **20**

Item Name: Spplying and fixing 50mm GI Elbow.As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **21**

Item Name: Spplying and fixing 50mm GI Nipple.As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sannadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: 22

Item Name: Spplying and fixing 50mm GI Hose colleresAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	62						62.00	
	Shankar Nag Railway Nildana								
	Point 2	62						62.00	
	Sundar Nagara								
	Point 3	62						62.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	62						62.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	62						62.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	62						62.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	62						62.00	
								Total Qty Work Done	**434.00**	**No**
								Qty Payable Upto 125%	**186.00**	**No**
								Qty Payable Above 125%	**248.00**	**No**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Ass.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **23**

Item Name: Supplying and fixing 20" x 20" x 2.5" polished wood board made of not less than 15mm thick plank on both the sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., P.no.44 / I no. 6.6.6 As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst. Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **25**

Item Name: Supplying of TPST with rewirable porcelain channels in SM encloser made out of 14 SWG powder coated point of approved colour 32 amps (As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **24**

Item Name: Supplying and fixing miniature circuit breakers on existing MCB distribution board using necessary fixing materials and 'C' type curve indicator ON/OFF energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **26**

Item Name: Supplying and fixing LED type panel board indicating lamp with required colour suitable for 220 V AC 50 HZ 12/24 V DCAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	7.00	No
							Qty Payable Upto 125%	3.00	No
							Qty Payable Above 125%	4.00	No

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst. Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **27**

Item Name: Suppling fully automatic star delta starter unit push button type with suitable wires 2 conductors and adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts phase and wired after fixing to the existing wooden board for motor. upto 12.5HPAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Talahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **28**

Item Name: Supplying and fixing single phase preventer using necessary wires over an existing panel board suitable for motar up to 20 HP capacities.As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	**7.00**	**No**
							Qty Payable Upto 125%	**3.00**	**No**
							Qty Payable Above 125%	**4.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Halahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **29**

Item Name: Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade multistrand copper conductor single core wire in open or concealed system of wiring as per IS 694:1990 & conforming to the attached GTP of group A. 4 sqmmAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	20.00					20.00	
	Shankar Nag Railway Nildana								
	Point 2	1	20.00					20.00	
	Sundar Nagara								
	Point 3	1	20.00					20.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	20.00					20.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	20.00					20.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	20.00					20.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1	20.00					20.00	
							Total Qty Work Done	**140.00**	**Mtrs**
							Qty Payable Upto 125%	**60.00**	**Mtrs**
							Qty Payable Above 125%	**80.00**	**Mtrs**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **30**

Item Name: Supplying fixing and wiring heavy duty low voltage capacitors conforming to IS 2834 phase 400/440 volts grade, for power factor improvement of rotating machineryAs Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	4						4.00	
	Shankar Nag Railway Nildana								
	Point 2	4						4.00	
	Sundar Nagara								
	Point 3	4						4.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	4						4.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	4						4.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	4						4.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	4						4.00	
							Total Qty Work Done	**28.00**	**No**
							Qty Payable Upto 125%	**12.00**	**No**
							Qty Payable Above 125%	**16.00**	**No**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Dalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **31**

Item Name: Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cotouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1						1.00	
	Shankar Nag Railway Nildana								
	Point 2	1						1.00	
	Sundar Nagara								
	Point 3	1						1.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1						1.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1						1.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1						1.00	
							Total Qty Work Done	7.00	No
							Qty Payable Upto 125%	3.00	No
							Qty Payable Above 125%	4.00	No

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: **32**

Item Name: Digging of trench of 0.36mtrs deepx0.5 mtrs wide refilling the trench to the required gorund level and consolidating etc., complete As Per Direction of Engineer Incharge

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	8.00					8.00	
	Shankar Nag Railway Nildana								
	Point 2	1	8.00					8.00	
	Sundar Nagara								
	Point 3	1	8.00					8.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	8.00					8.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	8.00					8.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	8.00					8.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1	8.00					8.00	
							Total Qty Work Done	**56.00**	**Mtrs**
							Qty Payable Upto 125%	**24.00**	**Mtrs**
							Qty Payable Above 125%	**32.00**	**Mtrs**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Measurement Sheet

4th & Final Bill

Item No: 33

Item Name: Supplying laying 1.1 KV class LT UG cable having aluminium conductor PVC insulated extruded inner shethed galvanised steel strip (excep 2cx 10 sqmm wire armoured) confirming to IS-3975:1990 (No. of strip indicated in GTP) and extruded PVC outer sheathed armoured cable with specified IS-1554,part-1:1988 and confirming to the attached GTP of group A 4 core 16 sq mm As Per Direction of Engineer Incharge

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Near By Ex-Council Mamatha House (Ward No-17)								
	Point 1	1	10.00					10.00	
	Shankar Nag Railway Nildana								
	Point 2	1	10.00					10.00	
	Sundar Nagara								
	Point 3	1	10.00					10.00	
	Mohan Kumar Nagara in Front of Maseedi								
	Point 4	1	10.00					10.00	
	Ambedkar Nagara(Ward no-37)								
	Point 5	1	10.00					10.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 6	1	10.00					10.00	
	B.K Nagara 2nd Main,12th Cross Road in Front of Gangamma Hosue								
	Point 7	1	10.00					10.00	
							Total Qty Work Done	**70.00**	**Mtrs**
							Qty Payable Upto 125%	**30.00**	**Mtrs**
							Qty Payable Above 125%	**40.00**	**Mtrs**

Contractor Representative

Assistant Engineer
Ward No-17

Consultant Representative

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner